

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX – Mahabubnagar District - Package No. APII IXLB 05–
“Construction of bridge across Bheemaram vagu on road from NH7 to
Mullonigadda thanda” in Mahabubnagar District - Granting of Extension of
Agreement Time from 24/1/2012 to 07/04/2012 for a period of 75 days
without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 658

Dated: 20-04-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Lr.No.W23/DEE.III/PMGSY Ph- IX/
LBII IX LB 05/Mullonigadda thanda/2010, dt.15-3-2010.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Extension of Agreement Time from 24/1/2012 to 07/4/2012 i.e., for a period of 75 days without penalty as the delay is not attributed by the Contractor, the delay is due to objection raised by the agricultural farmers of adjacent lands for providing diversion of road which is suppose to pass through their lands. Only after harvesting the crops diversion road was provided in respect of work “Construction of bridge across Bheemaram vagu on R/f NH7 to Mullonigadda thanda in Mahabubnagar District” under PMGSY Phase IX package No. APII IXLB 05.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Mahabubnagar District.
Copy to:
The PS to Hon’ble Min.(PR).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.